



PE Certification Checklist for: **Modular Block Porous Pavement (MBP) –** **No WQCV**

Grading

- Grading & slope grades completed per approved plans
- Concrete perimeter cell wall installed
- Properly sized perforated underdrain installed per approved plans
- Geotextile filter or impermeable liner installed

Soil Mixes (Porous Pavement infill and base coarse)

- Proper storage of soil mix prior to backfilling to ensure no cross contamination
- Soil Mix correct per approved plans
- Load ticket verified

Modular Block

- Modular block installed per manufacturers specification
- MBP void material correct per approved plans
- Load ticket verified

Vegetation (grass pave)

- Seed mix certified/correct per approved plans
- Load ticket verified

Recommended Key Phase for Observation

1. Final grading
2. Underdrain installation
3. Installation of soil mixes
4. Installation of modular block
5. Vegetation established

Notes:

- 1) This checklist is not meant to be all inclusive and is for informational purposes only.
- 2) Initial all items that pertain to the approved plans.
- 3) Mark all items that do not pertain as N/A for not applicable.